EXTENSION OF TIME PROPOSAL

1	Name of Work	Long to Roads, drains and other works in Varadenapura with in the CR Surveying in W-11
2	Amount of Work Portion	
3	Estimated Cost	25.00 Lakhs
4	Name of Contractor	E.E. KRIDL
5	Agreement No	EE/BTP/BBMP/KRIDL/WO/34/2018-19
6	No and date under which work order issued	EE/BTP/BBMP/KRIDL/WO/34/18-19. 13.07.2018
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	08/09/2018
9	Date of receipt of application in the sub division office	08/09/2018
10	Extension granted if any	NIL
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	NIL
12	Work carried out during 1st extension	NIL
13	Work carried out during 2nd extension	NIL
14	Time now applied for	420 days
15	Date of recommending time limit applied for	420 days
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to site dispute Hence EOT is recommended for Sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	0.1% on Bill value. penality proposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Vidyaranyapura Sub Division

Chief Engineer
Yelahanka Zone